

(PHE) Hydraulic Circle, Anantnag

Physical Targets/Achievements during 2015-16

Scheme: Minimum Need Programme (MNP)						
Target 2015-16		Ach. 2015-16		No. of schemes targeted	No. of schemes completed	No. of schemes ongoing
Hab	Pop	Hab	Pop	03 No.	03 No.	21 No.
15	22266	3	10414			

Scheme: National Rural Drinking water Programme (NRDWP) "Coverage"						
Target 2015-16		Ach. 2015-16		No. of schemes targeted	No. of schemes completed	No. of schemes ongoing
Hab	Pop	Hab	Pop	27 No.	09 No.	103 No.
60	61645	15	10574			

Water Quality						
Target 2015-16		Ach. 2015-16		No. of schemes targeted	No. of schemes completed	No. of schemes ongoing
Hab	Pop	Hab	Pop	11 No.	02 No.	35 No.
0	0	0	0			

Source Sustainability						
Target 2015-16		Ach. 2015-16		No. of schemes targeted	No. of schemes completed	No. of schemes ongoing
Hab	Pop	Hab	Pop	03 No.	02 No.	19 No.
0	0	0	0			

ST Dominated Schemes						
Target 2015-16		Ach. 2015-16		No. of schemes targeted	No. of schemes completed	No. of schemes ongoing
Hab	Pop	Hab	Pop	05 No.
2	998	0	0			

State Sector Towns						
Target 2015-16		Ach. 2015-16		No. of schemes targeted	No. of schemes completed	No. of schemes ongoing
Hab	Pop	Hab	Pop	01 No.	01 No.	02 No.
40	65000	0	0			

WATER SUPPLY SCHEME AUGMENTATION Anantnag under URBAN Infrastructure Dev. Scheme for Small & Medium Towns (UIDSSMT)

Sl. No.	Name of the Scheme	Estimated Cost			Expdt. 3/2016			Physical Status	
		SS	CS	Total	SS	CS	Total		
1	WSS Aug. Anantnag	1275.69	3320.31	4596.00	0.00	3689.23	3689.23	Filtration Plant	100%
								SR	100%
								PST	100%
								Raw Water Main	100%
								Supply Main	100%
								Distb. System	100%
								Intake Works	100%
Land Compensation	100%								



**Name of the Project: Water Supply Scheme Augmentation
Anantnag under UIDSSMT**
Estimated Cost : Rs. 4596.00 lakh
Cumulative Expenditure ending 03/2016 = Rs. 3689.23 lakh

WATER SUPPLY SCHEME

Sl. No.	Consty.	Name of the Water Supply Scheme	Estd. Cost	Expdt. 3/2016	Remarks
A. PHE DIVISION BIJBEHARA					
1	Bijbehara	Nanil	25.00	14.00	Tar. 15-16 but not completed
2	Bijbehara	Darigund Bewra	18.00	16.00	Ongoing
3	Bijbehara	Khiram	25.00	5.00	Ongoing
4	Bijbehara	Aung Matipora	50.60	8.00	Ongoing
5	Breng	Larnoo Batpora	22.50	16.44	Tar. 15-16 but not completed
6	Breng	Adhal Cheerward	15.57	15.57	Completed
7	Breng	Narsangri Kachwan	25.78	12.73	Ongoing
8	Breng	Ahlan Bala	12.50	0.00	Ongoing
9	H.S. Bugh	Sangam Sethar	56.00	14.61	Ongoing
10	H.S. Bugh	Loktipora	15.00	1.26	Ongoing
11	H.S. Bugh	Hawash Kharpora	13.00	9.50	Ongoing
12	H.S. Bugh	Shirpora Arwani	13.00	9.53	Ongoing
13	H.S. Bugh	IRP Khandipahri	30.00	15.00	Ongoing
14	H.S. Bugh	IRP Uranhall	52.44	11.27	Ongoing
15	Pahalgam	Ganeshbal Pahalgam	23.00	12.49	Tar. 15-16 but not completed
16	Pahalgam	Baisaran Pahalgam	52.00	28.00	Ongoing
17	Pahalgam	Doonipathri Pahalgam	87.50	41.00	Ongoing
18	Pahalgam	Ganeshpora Siligam/Aishmugam Lower Balt/ Budreshi	28.50	8.00	Ongoing
19	Pahalgam	Laripora Kharpora	49.00	40.26	Tar. 15-16 but not completed
20	Pahalgam	Kuller	10.00	5.00	Ongoing
21	Pahalgam	Sallar Old	32.00	4.60	Ongoing
22	Pahalgam	Grend	21.50	15.00	Tar. 15-16 but not completed
23	Pahalgam	Khayar Malikpora	16.00	12.21	Tar. 15-16 but not completed
24	Pahalgam	Badwan	11.00	8.42	Tar. 15-16 but not completed
25	Pahalgam	Batkote	14.39	5.00	Ongoing
26	Pahalgam	Salia	14.00	6.00	Tar. 15-16 but not completed
27	Pahalgam	Awoora Ladi	10.00	4.00	Ongoing
28	Pahalgam	Kathsoo	35.00	2.50	Ongoing
29	Pahalgam	Veersiran	22.00	1.80	Ongoing
30	Pahalgam	Ganeshpora	52.76	0.55	Ongoing
31	Pahalgam	Harda Kichroo	16.00	6.00	Tar. 15-16 but not completed
32	Shangus	Chaklipora	37.50	7.80	Ongoing
33	Shangus	Rakhi Brah	55.56	33.32	Ongoing
34	Shangus	Buchan	109.07	14.00	Ongoing
B. PHE DIVISION QAZIGUND					
1	Dooru	Kapran (RSFP)	16.68	13.02	Phy. Completed
2	Dooru	Nassu Badragund	45.00	50.52	Completed
3	Devsar	Qazigund Rural	44.72	28.32	Phy. Completed

Sl. No.	Consty.	Name of the Water Supply Scheme	Estd. Cost	Expdt. 3/2016	Status
A. PHE DIVISION BIJBEHARA					
1	Bijbehara	Impounding Reservoir for WSS Aug. Bijbehara	300.00	348.81	<i>Ongoing</i>
2	Bijbehara	Kanilwan Krandigam	15.50	13.24	<i>Ongoing</i>
3	Bijbehara	Marhama	22.60	9.00	<i>Ongoing</i>
4	Bijbehara	Sangam Sethar	8.00	5.49	<i>Phy. Comp.</i>
5	Breng	Dam cum Spill way at Chakura	84.00	96.00	<i>Comp. 15-16</i>
6	Breng	Impounding Reservoir at Leesu Bren Nard	265.00	18.22	<i>Ongoing</i>
7	Breng	Impounding Reservoir at Narsangri Kachwan	222.00	244.18	<i>Ongoing</i>
8	H.S. Bugh	Tulkhun Hamzipora	13.32	13.02	<i>Phy. Comp.</i>
9	Shangus	Water Conservation Scheme Bulbul Nowgam	118.94	42.00	<i>Ongoing</i>
10	Shangus	Water Conservation Scheme Karewa Brakpora	170.00	83.00	<i>Ongoing</i>
11	Shangus	Water Conservation Scheme R.D. Nallah	205.83	138.33	<i>Ongoing</i>
12	Shangus	Water Conservation Scheme Khull	93.89	44.99	<i>Ongoing</i>
13	Shangus	Water Conservation Scheme Buchan	52.00	44.17	<i>Tar. 15-16 but not completed</i>
14	Pahalgam	Ainoo	32.00	7.26	<i>Ongoing</i>
15	Pahalgam	Reshkulbal	20.00	18.00	<i>Phy. Comp.</i>
16	Pahalgam	Arigohal	91.20	60.14	<i>Phy. Comp.</i>
17	Pahalgam	WSS Charakhpora, Hapatnar, Malikpora, Kandipora, Cheerward	89.00	9.00	<i>Ongoing</i>
18	Pahalgam	Logripora Chanigam Latroo	52.44	0.00	<i>Ongoing</i>
B. PHE DIVISION QAZIGUND					
1	Dooru	Kokagund	70.14	58.70	<i>Ongoing</i>
2	Devsar	Panzath Storage	191.70	191.70	<i>Comp. 15-16</i>
3	Devsar	Sadoora Nowathoo	48.00	44.47	<i>Phy. Comp.</i>

